BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Construction of CC drains and Development works in Ward no -01 & 02 of yelahanka Sub division (PACKAGE NO-01)**			
2	Sanctioned Estimate No. And Date				
3	Name of the Contractor	**Sri R Satheesh (Sathya Constructions)**			
4	Time Stipulated for Completion of work	180 days			
5	Date of Commencement	14-05-2020			
6	Date of Completion:	4-08-2020.			
7	Measurment Recorded	4/8/2020			
	M.B No	4665			
	Page No	466427 to 466432.			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	Sri:- Rajani Kanth Malli			
	2) Asst. Engineer	Sri: Mallinath. M. & Sri: Chandra Kanth Raju.			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE